

# Project Fact Sheet

## Multi-Site Comprehensive Renovation (Avalon ES, Camelot ES, Citrus ES, Endeavor ES)



### Project Information:

- **Building Completion Date:** April 2026
- **Project Completion Date:** April 2026
- **School Opening:** N/A
- **No. on Sales Tax Referendum:** N/A
- **Student Capacity:** TBD
- **Gross Floor Area:** TBD
- **Site Area:**
- **District:**
- **Learning Community:**

**Architect:** Zyscovich

**Contractor:** Wharton-Smith

**Project Manager:** Doraydee Rios

**Adopted Budget:** \$96.6 M

### Project Description:

#### Renovation of:

- Sitework
- Roofing
- Structural
- Exterior
- Interior
- Mechanical
- Electrical
- Plumbing
- Life Safety
- Technology
- Conveyances
- Specialties

### Project Update:

- Program Verification has been circulated for review.
- Stakeholder meetings have been held with OCPS-ESE and OCPS-FNS, Portables, and FF&E.
- FF&E site visit has been scheduled for July 2023.
- Project Manager and OCPS-FNS walked Citrus ES and Camelot ES to evaluate kitchen equipment.
- Program Verification received July 2023; Design Review has provided comments.
- Scope Matrix reviewed during Design Meetings.